

Bihar State Building Construction Corporation Ltd., Patna

Summary of the Progress Report of the Schemes (Physical/Financial)

May-25

S.No.	Name of the Department/Undertaking	Brief of the Received Schemes	Total No. of Schemes	Total Estimated Cost/Administrative Approval (In Rs. Cr.)	Total Expenditure in the Schemes implemented/being implemented (In Rs. Cr.)	Probable date of the completion of the ongoing schemes	Updated status of the received schemes
1	Health Department	Construction of HSC, APHC, PHC-CHC and other works	376	681.32	564.74	-	Returned : 08 Completed : 367 In Drawing Approval Process : 01
2	Urban Development & Housing Department	Construction of Nagar Vikas Bhawan etc.	3	32.44	1.95	-	Completed : 02 In Revised AA Process : 01
3	Food & Consumer Protection Department	Construction of 211/340(339) Traditional and 131/13 Pre-fab Godowns	695	1034.21	815.07	-	Cancelled : 148 Completed : 546 Issues : 01
4	BELTRON	Office Interior Works	4	4.24	4.02	-	Completed : 04
5	Bihar Vikas Mission	Office Interior Works	1	3.04	2.89	-	Completed : 01
6	Building Construction Department	Beautification Work of a Park and Construction work of the Approach Road	2	3.32	2.84	-	Completed : 02
7	Finance Department	Office Interior Works	3	3.72	2.42	-	Completed : 02 Issues : 01
8	Commercial Tax Department	Office Interior Works	4	5.55	3.30	-	Completed : 03 Cancelled : 01
9	Information & Technology Department	Installation work of 2 World Class lifts at Biscomaun, Patna	2	2.68	1.63	-	Completed : 02
10	Labour Department	Construction of Dasrath Manjhi Institute, Patna and 218 Kaushal Vikas Kendra in South Bihar	219	98.09	93.05	-	Completed : 219
11	Labour Department	ITI, Lab & Workshop works	150	603.47	267.68	Jan-26	Completed : 60 Work in Progress : 90
12	ESIC, Patna	Upgradation work of ESIC Hospitals	5	2.35	1.89	-	Completed : 05
13	Information & Public Relation Department	Construction of 36 Press Club Buildings	36	27.76	26.37	-	Completed : 36
14	Animal & Fisheries Department	Construction of First Class Animal Hospitals, Training Centers, Office Building etc.	231	495.12	167.55	Mar-26	Completed : 88 Work in Progress : 66 Work Allotted : 19 In Tender/DPR Stage : 21 Issues : 26 In Cancellation Process : 02 In Revised AA Process : 09
15	Rural Development Department	Interiors work of the 2nd and 4th floor of Red Cross Building	3	4.06	3.30	-	Completed : 03
16	Industries Department	Construction of Office Buildings of District Industry Centers, Resham Bhawan at Bhagalpur, Cadd Building at Bhagalpur and other works	10	35.72	26.71	-	Completed : 10

S.No.	Name of the Department/Undertaking	Brief of the Received Schemes	Total No. of Schemes	Total Estimated Cost/Administrative Approval (In Rs. Cr.)	Total Expenditure in the Schemes implemented/being implemented (In Rs. Cr.)	Probable date of the completion of the ongoing schemes	Updated status of the received schemes
17	Science & Technology Department	Construction works of 100 Bed Hostels at BCE Bhagalpur & MIT Muzaffarpur & 300 bed Boy Hostel at Patna.	3	26.46	19.68	-	Completed : 03
18	SSUPSW (Social Welfare Department)	Construction 101 Buniyad Kendra and renovation works and furnishing etc	222	272.94	229.27	Jun-25	<u>Renovation Work : 20</u> Completed : 20 <u>New Construction Work : 101</u> Completed : 97 NOC Pending/Issues : 02 In Revised Adm. Approval Process : 02 <u>Furniture Work : 101</u> Completed : 95 Work in Progress : 02 NOC Pending/Issues : 04
19	Social Welfare Department	Construction of Vrihad Aashray Grih/Remand Homes/Child Homes	33	470.93	450.50	-	Completed : 30 NOC Pending/Issues : 02 In Revised Adm. Approval Process : 01
20	Revenue & Land Reforms Department	Construction DCLR Courts	20	8.73	4.91	Jun-25	Completed : 16 Work in Progress : 01 Returned/Cancelled : 01 In Cancellation Process : 02
21	Directorate of Civil Aviation	Construction/Renovation works of Runways, Lounges & Boundary Walls	26	53.86	37.26	-	Completed : 18 Cancelled : 01 In Cancellation Process : 05 In Revised Adm. Approval Process : 02
22	Airport Authority of India, Patna	Boundary related work of Bihta Airport	2	8.88	5.74	-	Completed : 02
23	Law Department	Construction of ADRs, Residential Complexes, Court Buildings, PO Quarters and other works	46	732.10	562.16	Feb-26	Completed : 34 Work in Progress : 06 Work Allotted : 02 In Tender/DPR Stage : 02 Cancelled : 02
24	Bihar State Seed Certification Agency	Construction of Regional Offices	7	9.64	7.90	-	Completed : 07
25	Bihar State Seed Corporation	Construction of Seed Processing Units and 1000 MT Godowns	18	98.22	68.37	Jul-25	Completed : 14 Work in Progress : 01 Cancelled : 03
26	Agriculture Department	Construction of Dr. Kalam Agriculture College, Kishanganj, Joint Agriculture Buildings, Sonepur Training Center and Training Institute at Barlog, Pusa	18	781.63	705.87	Jun-25	Completed : 16 Work in Progress : 01 In Revised Adm. Approval Process : 01
27	Weight & Measurement Department, Agriculture, Bihar	Construction of Working/Secondary Standard Laboratories & Office Building and other works	29	18.06	16.44	-	Completed : 29
28	Bihar State Agriculture Marketing Council (Disintegrated)	Upgradation/Renovation works of different Bazar Samitis	6	54.32	1.02	-	Completed : 01 Cancelled : 05

S.No.	Name of the Department/Undertaking	Brief of the Received Schemes	Total No. of Schemes	Total Estimated Cost/Administrative Approval (In Rs. Cr.)	Total Expenditure in the Schemes implemented/being implemented (In Rs. Cr.)	Probable date of the completion of the ongoing schemes	Updated status of the received schemes
29	SC-ST Welfare Department	Construction of Hostels/Residential Schools of different capacities	119	2396.90	1553.57	Sep-26	Completed : 91 Work in Progress : 10 In Tender/DPR Stage : 02 In Drawing Revision Process : 04 NOC Pending/Issues : 02 In Cancellation Process : 09 Cancelled : 01
30	Minority Welfare Department	Construction of HSC, Hostels of different Capacities and other Works	422	1382.44	442.16	Jun-26	Completed : 173 Work in Progress : 15 Work Allotted : 05 In Tender/DPR Stage : 03 NOC Pending/Issues : 04 In Revised Adm. Approval Process : 01 In Cancellation Process : 217 Cancelled : 04
31	Department of Art, Culture & Youth	Construction of Art Galleries, Museums, Institute, Beautification & Preservation work of Archaeological Sites etc.	68	296.04	195.96	Jun-25	Completed : 47 Work in Progress : 03 In Revised Adm. Approval Process : 01 Cancelled : 07 In Cancellation Process : 10
32	Sports	Construction of Stadiums, Sports Complexes-cum- Gymnasiums etc.	225	1131.45	283.89	Oct-25	Completed : 117 Work in Progress : 15 Work Allotted : 07 In Tender/DPR Stage : 43 In Revised Adm. Approval Process : 05 In Drawing Revision Process : 02 NOC Pending/Issues : 12 Cancelled : 24
33	Bihar State Disaster Management Authority	Construction of Central/Regional Station Buildings	21	5.29	4.49	-	Completed : 11 In Tender/DPR Stage : 09 In Revised Adm. Approval Process : 01
34	Bewerage Corporation	Construction of Pre-fab Shops	150	63.72	0.00	-	Cancelled : 150
35	Patna Smart City Limited	Construction of ICCB Building, Multi Model Hub, Patna JSK.	21	92.10	80.01	-	Completed : 14 NOC Pending/Issues : 02 In Cancellation Process : 05
36	Biharsharif Smart City Limited	Construction of ICCB Building, Repair of Town Hall etc.	5	26.92	19.96	-	Completed : 05
37	BCECEB	Construction of 3 Storey Examination Hall/Office and other works	2	6.07	6.58	-	Completed : 02
38	Building Construction Department	Construction of Patna Sahib Bhawan etc.	2	17.20	17.15	-	Completed : 02
39	National Informatics Centre (Bihar), Ministry of Electronics and IT, Govt. of India	Office Interior Works	1	0.32	0.32	-	Completed : 01
40	RERA	Office Interior Works	1	0.23	0.22	-	Completed : 01

S.No.	Name of the Department/Undertaking	Brief of the Received Schemes	Total No. of Schemes	Total Estimated Cost/Administrative Approval (In Rs. Cr.)	Total Expenditure in the Schemes implemented/ being implemented (In Rs. Cr.)	Probable date of the completion of the ongoing schemes	Updated status of the received schemes
41	Transport Department	Office Interior Works	1	3.90	4.11	-	Completed : 01
42	DM Betia	152 Bed Hostel Building etc.	2	7.10	6.33	-	Completed : 01 In Cancellation Process : 01
43	DM Arwal	Upgradation work of Rajkiya Sarvodaya High School, Lari and Construction of One Stop Center	2	0.93	0.74	-	Completed : 02
44	DM Motihari	Multi Store Indore Stadium Work	1	2.19	1.58	-	Work in Progress : 01
45	BC-EBC Welfare Department	Construction of 520 Bed Residential Schools	28	709.50	525.59	Nov-25	Completed : 18 Work in Progress : 07 In Revised Adm. Approval Process : 03
46	Pollution Control Board	Purnea Regional Office	2	12.68	11.75	-	Completed : 02
47	Bihar State Vegetable Processing & Marketing Co-operative Federation Ltd.	Construction of PVCs and Retail Outlets	61	20.31	3.92	-	Completed : 10 Work Allotted/Issues : 51
48	Road Transport Corporation	Bus Stand related works	33	12.21	1.74	Oct-25	Completed : 16 Work in Progress : 02 Work Allotted : 11 In Tender/DPR Stage : 04
49	Social Audit Society	Renovation Work of Khadaya Bhawan Second Floor.	1	0.16	0.11	-	Completed : 01
50	बिहार विद्यालय परीक्षा समिति	Construction of G+2 Book Store including Furnishing, Renovation, Furnishing of Waiting Lounge, Prefab Structure on Terrace & Campus Development Work.	4	17.78	10.40	Jul-25	Completed : 01 Work in Progress : 03
51	BIPARD	Renovation Work of Dav Walmi	1	5.75	5.36	-	Completed : 01
			3347	11784.05	7270.47		