

Bihar State Building Construction Corporation Ltd., Patna

Summary of the Progress Report of the Schemes (Physical/Financial)

Nov-24

S.No.	Name of the Department/Undertaking	Brief of the Received Schemes	Total No. of Schemes	Total Estimated Cost/Administrative Approval (In Rs. Cr.)	Total Expenditure in the Schemes implemented/being implemented (In Rs. Cr.)	Probable date of the completion of the ongoing schemes	Updated status of the received schemes
1	Health Department	Construction of HSC, APHC, PHC-CHC and other works	376	681.32	564.74	-	Returned : 08 Completed : 367 In Drawing Approval Process : 01
2	Urban Development & Housing Department	Construction of Nagar Vikas Bhawan etc.	3	32.44	1.95	-	Completed : 02 In Revised AA Process : 01
3	Food & Consumer Protection Department	Construction of 211/340(339) Traditional and 131/13 Pre-fab Godowns	695	1034.21	815.07	Dec-24	Cancelled : 148 Completed : 545 Work in Progress : 01 Issues : 01
4	BELTRON	Office Interior Works	4	4.24	4.02	-	Completed : 04
5	Bihar Vikas Mission	Office Interior Works	1	3.04	2.89	-	Completed : 01
6	Building Construction Department	Beautification Work of a Park and Construction work of the Approach Road	2	3.32	2.84	-	Completed : 02
7	Finance Department	Office Interior Works	3	3.72	2.42	-	Completed : 02 Issues : 01
8	Commercial Tax Department	Office Interior Works	4	5.55	3.30	-	Completed : 03 Cancelled : 01
9	Information & Technology Department	Installation work of 2 World Class lifts at Biscomaun, Patna	2	2.68	1.61	-	Completed : 02
10	Labour Department	Construction of Dasrath Manjhi Institute, Patna and 218 Kaushal Vikas Kendra in South Bihar	219	98.09	93.05	-	Completed : 219
11	Labour Department	ITI, Lab & Workshop works	150	603.47	133.66	Jun-25	Work in Progress : 60 Work in Progress : 83 Work Allotted : 05 In Tender/DPR Stage : 02
12	ESIC, Patna	Upgradation work of ESIC Hospitals	5	2.35	1.89	-	Completed : 05
13	Information & Public Relation Department	Construction of 36 Press Club Buildings	36	27.76	26.37	-	Completed : 36
14	Animal & Fisheries Department	Construction of First Class Animal Hospitals, Training Centers, Office Building etc.	231	495.12	75.33	Jun-25	Completed : 73 Work in Progress : 53 Work Allotted : 16 In Tender/DPR Stage : 46 Issues : 29 In Cancellation Process : 02 In Revised AA Process : 12
15	Rural Development Department	Interiors work of the 2nd and 4th floor of Red Cross Building	3	4.06	2.97	-	Completed : 03

S.No.	Name of the Department/Undertaking	Brief of the Received Schemes	Total No. of Schemes	Total Estimated Cost/Administrative Approval (In Rs. Cr.)	Total Expenditure in the Schemes implemented/being implemented (In Rs. Cr.)	Probable date of the completion of the ongoing schemes	Updated status of the received schemes
16	Industries Department	Construction of Office Buildings of District Industry Centers, Resham Bhawan at Bhagalpur, Cadd Building at Bhagalpur and other works	10	35.72	26.71	-	Completed : 10
17	Science & Technology Department	Construction works of 100 Bed Hostels at BCE Bhagalpur & MIT Muzaffarpur & 300 bed Boy Hostel at Patna.	3	26.46	16.24	-	Completed : 03
18	SSUPSW (Social Welfare Department)	Construction 101 Buniyad Kendra and renovation works and furnishing etc	222	272.94	229.27	Dec-24	<u>Renovation Work : 20</u> Completed : 20 <u>New Construction Work : 101</u> Completed : 95 Work in Progress : 02 NOC Pending/Issues : 02 In Revised Adm. Approval Process : 02 <u>Furniture Work : 101</u> Completed : 94 Work in Progress : 02 Work Allotted : 01 In Tender/DPR Stage : 04
19	Social Welfare Department	Construction of Vrihad Aashray Grih/Remand Homes/Child Homes	33	470.93	434.82	Dec-24	Completed : 29 Work in Progress : 01 NOC Pending/Issues : 02 In Revised Adm. Approval Process : 01
20	Revenue & Land Reforms Department	Construction DCLR Courts	20	8.73	4.91	Jun-25	Completed : 16 Work Allotted : 01 Returned/Cancelled : 01 In Cancellation Process : 02
21	Directorate of Civil Aviation	Construction/Renovation works of Runways, Lounges & Boundary Walls	26	53.86	37.26	-	Completed : 18 Cancelled : 01 In Cancellation Process : 05 In Revised Adm. Approval Process : 02
22	Airport Authority of India, Patna	Boundary related work of Bihta Airport	2	8.88	5.74	-	Completed : 02
23	Law Department	Construction of ADRs, Residential Complexs, Court Buildings, PO Quarters and other works	46	732.10	495.10	Jul-25	Completed : 30 Work in Progress : 08 In Tender/DPR Stage : 06 Cancelled : 02
24	Bihar State Seed Certification Agency	Construction of Regional Offices	7	9.64	7.66	Jan-25	Completed : 06 Work in Progress : 01
25	Bihar State Seed Corporation	Construction of Seed Processing Units and 1000 MT Godowns	18	98.22	62.74	Jul-25	Completed : 14 Work in Progress : 01 Cancelled : 03
26	Agriculture Department	Construction of Dr. Kalam Agriculture College, Kishanganj, Joint Agriculture Buildings, Sonapur Training Center and Training Institute at Barlog, Pusa	18	781.63	705.87	Jun-25	Completed : 16 Work in Progress : 01 In Revised Adm. Approval Process : 01
27	Weight & Measurement Department, Agriculture, Bihar	Construction of Working/Secondary Standard Laboratories & Office Building and other works	29	18.06	16.44	-	Completed : 29

S.No.	Name of the Department/Undertaking	Brief of the Received Schemes	Total No. of Schemes	Total Estimated Cost/Administrative Approval (In Rs. Cr.)	Total Expenditure in the Schemes implemented/being implemented (In Rs. Cr.)	Probable date of the completion of the ongoing schemes	Updated status of the received schemes
28	Bihar State Agriculture Marketing Council (Disintegrated)	Upgradation/Renovation works of different Bazar Samitis	6	54.32	1.02	-	Completed : 01 Cancelled : 05
29	SC-ST Welfare Department	Construction of Hostels/Residential Schools of different capacities	119	2396.90	1444.47	Jul-25	Completed : 86 Work in Progress : 14 In Drawing Revision Process : 01 NOC Pending/Issues : 14 In Revised Adm. Approval Process : 02 In Cancellation Process : 02
30	Minority Welfare Department	Construction of HSC, Hostels of different Capacities and other Works	415	1120.52	387.24	Jun-26	Completed : 170 Work in Progress : 08 Work Allotted : 05 In Tender/DPR Stage : 06 NOC Pending/Issues : 04 In Revised Adm. Approval Process : 01 In Cancellation Process : 217 Cancelled : 04
31	Department of Art, Culture & Youth	Construction of Art Galleries, Museums, Institute, Beautification & Preservation work of Archaeological Sites etc.	68	296.04	190.00	Jun-25	Completed : 46 Work in Progress : 04 In Revised Adm. Approval Process : 01 Cancelled : 07 In Cancellation Process : 10
32	Sports	Construction of Stadiums, Sports Complexes-cum-Gymnasiums etc.	181	494.17	253.52	Jan-25	Completed : 109 Work in Progress : 14 Work Allotted : 02 In Tender/DPR Stage : 08 NOC Pending/Issues : 21 Cancelled : 23 In Cancellation Process : 04
33	Bihar State Disaster Management Authority	Construction of Central/Regional Station Buildings	21	5.29	4.21	-	Completed : 11 In Tender/DPR Stage : 09 In Revised Adm. Approval Process : 01
34	Bewerage Corporation	Construction of Pre-fab Shops	150	63.72	0.00	-	Cancelled : 150
35	Patna Smart City Limited	Construction of ICCB Building, Multi Model Hub, Patna JSK.	21	92.10	80.01	Jan-25	Completed : 13 Work in Progress : 01 NOC Pending/Issues : 02 In Cancellation Process : 05
36	Biharsharif Smart City Limited	Construction of ICCB Building, Repair of Town Hall etc.	5	26.92	15.84	-	Completed : 05
37	BCECEB	Construction of 3 Storey Examination Hall/Office and other works	2	6.07	6.50	-	Completed : 02
38	Building Construction Department	Construction of Patna Sahib Bhawan etc.	2	17.20	17.15	-	Completed : 02

S.No.	Name of the Department/Undertaking	Brief of the Received Schemes	Total No. of Schemes	Total Estimated Cost/Administrative Approval (In Rs. Cr.)	Total Expenditure in the Schemes implemented/ being implemented (In Rs. Cr.)	Probable date of the completion of the ongoing schemes	Updated status of the received schemes
39	National Informatics Centre (Bihar), Ministry of Electronics and IT, Govt. of India	Office Interior Works	1	0.32	0.32	-	Completed : 01
40	RERA	Office Interior Works	1	0.23	0.22	-	Completed : 01
41	Transport Department	Office Interior Works	1	3.90	4.11	-	Completed : 01
42	DM Betia	152 Bed Hostel Building etc.	2	7.10	6.33	-	Completed : 01 In Cancellation Process : 01
43	DM Arwal	Upgradation work of Rajkiya Sarvodaya High School, Lari and Construction of One Stop Center	2	0.93	0.74	-	Completed : 02
44	DM Motihari	Multi Store Indore Stadium Work	1	2.19	1.58	Dec-24	Work in Progress : 01
45	BC-EBC Welfare Department	Construction of 520 Bed Residential Schools	28	686.93	454.44	Nov-25	Completed : 17 Work in Progress : 07 NOC Pending/Issues : 01 In Revised Adm. Approval Process : 03
46	Pollution Control Board	Purnea Regional Office	2	12.68	11.65	-	Completed : 02
47	Bihar State Vegetable Processing & Marketing Co-operative Federation Ltd.	Construction of PVCs and Retail Outlets	61	20.31	3.92	-	Completed : 10 Work Allotted/Issues : 51
48	Road Transport Corporation	Bus Stand related works	16	1.82	1.74	-	Completed : 16
49	Social Audit Society	Renovation Work of Khadaya Bhawan Second Floor.	1	0.16	0.11	-	Completed : 01
50	fçgkj fo ky; ijh{k l fefr	Construction of G+2 Book Store including Furnishing, Renovation, Furnishing of Waiting Lounge, Prefab Structure on Terrace & Campus Development Work.	4	17.78	1.80	Jun-25	Completed : 01 Work in Progress : 03
51	BIPARD	Renovation Work of Dav Walmi	1	5.75	4.61	-	Completed : 01
			3279	10851.89	6666.40		